

Lainhart and Masten Dam Refurbishment Project

Lucine Dadrian, P.E.
Section Administrator
Engineering & Construction Bureau

LOXAHATCHEE RIVER MANAGEMENT
COORDINATING COUNCIL

June 26, 2017

Construction Progress at Masten Dam



Construction Progress at Masten Dam



Original Masten Dam



Old cap and cypress logs removed

Construction Progress at Masten Dam



Original Masten Dam Above

**New cap and cypress logs installed,
water flowing over new cap**



Construction Progress at Masten Dam



Installation of weir cap and cypress logs at Masten Dam



Installation of cypress logs on upstream side of Masten Dam

Construction Progress at Masten Dam




Weir cap and cypress logs installed at Masten Dam. Contractor will plug the west side of the dam to start working on fixing the bypass channel and water will start flowing over the new weir cap.

Construction Progress at Masten Dam



West side of Masten Dam, looking at the bypass channel



Construction Progress at Masten Dam



Weir cap and cypress logs installed at the Masten Dam. Contractor will plug the west side of the dam to build the Vegetation Reinforced Soil Slope (VRSS).

Construction Progress at Masten Dam



Debris has been removed on the West side of Masten Dam



Earthen dam built to start construction at Masten Dam

Construction Progress at Masten Dam



After plugging the West side of Masten, the Contractor is building the Alluvial area VRSS

Construction Progress at Masten Dam



Continue working on the Alluvial area, water flows have been plugged

Construction Progress at Masten Dam



Installing blankets in Alluvial area for the VRSS

Construction Progress at Masten Dam



Continue with the VRSS construction

Construction Progress at Masten Dam



VRSS Construction

Construction Progress at Masten Dam



VRSS construction and articulated block placement

Construction Progress at Masten Dam



Contractor redying to place new plantings on the Alluvial area

Construction Progress at Masten Dam



Alluvial area shown with new plants

Construction Progress at Masten Dam



Alluvial area plantings in place